

SANTA ROSA JUNIOR COLLEGE

**MEASURE A - GENERAL OBLIGATION BOND PROJECTS
AS OF 9/30/2016**

	Anticipated Budget	Previous Revenue & Expenditures	Current Activity 7/1/16-9/30/16	Cumulative Revenue & Expenditures
REVENUE				
Proceeds from Bond Sale	251,700,000	251,700,000	0	251,700,000
Refunding & Interest	29,707,872	29,669,187	0	29,669,187
TOTAL REVENUE	\$281,407,872	\$281,369,187	\$0	\$281,369,187
EXPENDITURES				
Eligible Bond Program Costs	2,523,091	2,523,091	1,504	2,524,595
RENOVATION AND MODERNIZATION				
Upgrade classrooms, laboratories, support service space at all locations	12,763,849	12,193,364	117,683	12,311,047
Upgrade existing restrooms, plumbing and sewer lines	343,632	328,432		328,432
Repair and replace roofs	1,436,133	1,435,091	540	1,435,631
Paint and re-seal building interiors and exteriors	146,097	119,468	3,230	122,698
Upgrade mechanical systems	900,278	121,602	549,014	670,616
Improve and expand irrigation systems	18,333	9,121	8,528	
SUBTOTAL: RENOVATION AND MODERNIZATION	15,608,322	14,207,078	678,995	14,868,424
COLLEGE-WIDE SAFETY AND SECURITY IMPROVEMENTS				
Remove lead health hazards	7,851	6,021	1,265	7,286
Improve seismic safety of buildings	68,323	68,323		68,323
Upgrade bleachers for safety	257,337	257,337		257,337
Improve pedestrian and disabled access	33,221	30,303		30,303
Install / improve intrusion alarms and doorlocks	1,287,942	1,258,105	29,114	1,287,219
Strengthen roof anchorage for safety	143,981	143,981		143,981
Seating replacement projects	208,567	208,567		208,567
SUBTOTAL: COLLEGE-WIDE SAFETY AND SECURITY IMPROVEMENTS	2,007,222	1,972,637	30,379	2,003,016
COLLEGE-WIDE ENERGY EFFICIENCY				
Replace aging, inefficient boilers	358,921	340,405	4,630	345,035
Replace and upgrade HVAC systems	2,140,608	2,122,758		2,122,758
Replace emergency generator	278,403	278,403		278,403
Upgrade lighting and electrical systems	7,014,497	6,622,737	5,645	6,628,382
SUBTOTAL: COLLEGE-WIDE ENERGY EFFICIENCY	9,792,429	9,364,303	10,275	9,374,578
COLLEGE-WIDE WIRING AND TECHNOLOGY FOR COMPUTERS, INTERNET ACCESS AND AN EFFECTIVE LEARNING ENVIRONMENT				
Upgrade and expand wireless systems, telecommunications, internet and network connections	2,182,518	2,182,518	59	2,182,577
Upgrade and replace computer and software systems	4,261,614	4,191,781	18,594	4,210,375
Upgrade and replace classroom equipment and instructional aids	13,498,719	13,419,215	29,913	13,449,128
Upgrade media and audio visual equipment	4,328,251	4,255,339	73,105	4,328,444
SUBTOTAL: COLLEGE-WIDE WIRING AND TECHNOLOGY	24,271,102	24,048,853	121,671	24,170,524
FACILITIES REPLACEMENT, EXPANSION AND NEW CONSTRUCTION				
Facility / Site Demolition	665,788	654,047		654,047
Planning Consultants	821,717	821,717		821,717
Barnett Hall Replacement	52,225	52,225		52,225
Bech Lot Temp Classrooms	71,065	55,270	161	55,431
Bertolini Student Center	54,138,653	54,138,653		54,138,653
Burdo Culinary Arts Center	20,685,913	20,685,913		20,685,913
Doyle Library / Learning Resource Center	18,530,281	18,486,295		18,486,295
Graphics Services Center	697,633	691,013		691,013
Math Science Building	33,690	33,690		33,690
Mi Casa Modulars	169,406	87,762	1,475	89,237
Petaluma Campus Build-Out	52,304,385	52,303,885	500	52,304,385
Physical Education Expansion and Renovation	6,810,268	6,810,268		6,810,268
Plover Student Counseling and Service Center	9,169,098	9,165,845	3,253	9,169,098
Public Safety Training Center Completion	401,457	401,457		401,457
Public Safety Training Center Fire Tower	945,267	945,267		945,267
Shone Farm Ag Pavilion	6,763,042	6,763,042		6,763,042
Shone Farm Reservoir	311,042	311,042		311,042
Southwest Center Modulars	3,854	3,854		3,854
Warehouse and Site Storage Space	3,806,318	3,806,318		3,806,318
SUBTOTAL: FACILITIES REPLACEMENT, EXPANSION, NEW CONSTR.	176,381,102	176,217,563	5,389	176,222,952
LAND AND BUILDING ACQUISITIONS				
Property Acquisitions in Santa Rosa, Petaluma, North and West County to provide services to communities throughout the college district	10,162,516	10,160,628	1,888	10,162,516
SUBTOTAL: LAND AND BUILDING ACQUISITIONS	10,162,516	10,160,628	1,888	10,162,516
COLLEGE-WIDE PARKING AND TRAFFIC ABATEMENT				
Create new parking spaces at all locations	39,462,455	39,462,455		39,462,455
Improve roadways and relieve traffic congestion at all locations	1,199,633	1,181,200	53,823	1,235,023
SUBTOTAL: COLLEGE-WIDE PARKING AND TRAFFIC ABATEMENT	40,662,088	40,643,655	53,823	40,697,478
TOTAL EXPENDITURES	\$281,407,872	\$279,137,808	\$903,924	\$280,024,083